

HARDESTY SITE-WIDE REMEDIATION SCHEDULE

20 May 2004

Description of Action	Action By	Beginning Date
Approval of Site-Wide Comprehensive Remediation Schedule.	MDNR	
Advertise for contractor to develop plans and specifications for remediation.	GSA or Assignee	01-Mar-2005
Select contractor; give "Notice to Proceed." Contractor to conduct add'l sampling necessary to prepare construction documents.	GSA or Assignee	30-May-2005
Construction plans & specifications prepared and delivered.	Contractor	30-May-2007
Construction plans & specifications provided to MDNR for review.	GSA or Assignee	13-Jun-2007
Plans & specification approved; letter issued.	MDNR	11-Sep-2007
Advertise for construction firm to remediate Hardesty Complex iaw Plans & Specification.	GSA or Assignee	10-Dec-2007
Select contractor; give "Notice to Proceed."	GSA or Assignee	09-Mar-2008
Contractor submits Construction Work Plan for approval (this incl. submittals required within the Plans & Specifications).	Contractor	08-Apr-2008
Construction Work Plan approved.	GSA or Assignee	08-May-2008
Remediation activities on-site are completed (includes confirmation sampling of soil and initial groundwater sampling); report of activities prepared and submitted.	Contractor	02-Feb-2009
1st annual groundwater sampling activity completed; report submitted.	Contractor	02-Feb-2010
2nd annual groundwater sampling activity completed; report submitted.	Contractor	02-Feb-2011
3rd annual groundwater sampling activity completed; report submitted.	Contractor	02-Feb-2012
4th annual groundwater sampling activity completed; report submitted.	Contractor	01-Feb-2013
Final groundwater sampling activity completed; final comprehensive report submitted.	Contractor	01-Feb-2014
Final groundwater sampling report submitted to MDNR.	GSA or Assignee	15-Feb-2014
Report approved; "No Further Action" letter issued.	MDNR	16-May-2014