

JAN 29 1990

MEMORANDUM FOR WILLIAM C. COLEMAN  
COMMISSIONER, PBS (P)

FROM: J. WAYNE ROY/s/ J. WAYNE ROY  
ASSISTANT REGIONAL ADMINISTRATOR  
PUBLIC BUILDINGS SERVICE (6P)

SUBJECT: PCB Program (P, 10/4/85)

As requested in subject memo, the Region 6 February 1990 report on the PCB program is attached.

Attachment

CC:  
6PMR  
6PC  
6PCT  
6PP  
6PCA  
PMR (Jack Scott)  
Official File - 6PMS  
Reading Files - 6A 6P 6PM  
6PMS:K.Phillips:bh:1/26/90 x5318

PCB MONTHLY REPORT  
 REGION 6  
 FEBRUARY 1990

P = Planned  
 A = Actual

PCN	Building/City	Amount	Start	Design	Complete	Construction Start (NTP)	Complete (SC)			
			P	A	P	P	P			
RM062820	607 Hardesty Kans. City, MO	148,900	4/15/86	4/15/86	06/27/86	06/27/86	10/16/86	10/27/86	08/02/87	08/02/87